UNDERGROUND CONSTRUCTION CHECKLIST													
CWO:			Project I	Name:					City/Twp:				
			_						<u> </u>				
Date:			Planner:			_	_	_			_		
Condos Apartments Subdivision Mobile Home Park													
Condos Apartments Subdivision Mobile Home											ie Park		
	***SITE CONDITIONS*** /To be completed by Dayslaner)												
***SITE CONDITIONS*** (To be completed by Developer)													
4	C. de altratat	/£ +		- 11 1 - 4			-1	م ماعانی		- c	Y/N or	NA	
1.	Subdivisions (front or rear) - all lots must be staked, along with centerline of trench. Acreage parcels, apartment, condo, and mobile home park developers												
	must stake centerline of trench <i>EVERY 50'</i> . All corners, angles, and turns in trench												
	line must be staked.												
2.	Stake all transformers and pedestal locations in trench line and provide a 10' offset												
	stake for each, with grade marked. Offset stakes must be outside of trench line.												
3.	DTE trench line easement must be within 4" of final grade and free of material,												
	debris, dirt piles, tree stumps, fences, etc.												
4.	Developer is made aware that DTE's contractor does not compact or bring trench												
	line to final grade.												
5.	Developer is made aware that any lines (sump, water, sewer, etc.) not located by												
	MISS DIG must be staked and identified. DTE and/or its contractors will									ot be			
6.	responsible for damages to facilities that are not accurately marked.												
0.	Developer is made aware that all road crossing conduits must be 48" deep, clearly marked by means of a 2X4, and painted on curb at construction meet. IF UNABLE												
		TE CONDU		•				iction	ilicci. Il c	MADEL			
7.								led wi	th URD, co	ntact			
	Developer is made aware that for any services to be installed with URD, contact points must be marked on buildings or meter boxes and risers must be installed.												
	Developer must provide for each mobile home lot a meter pedestal of a design												
	acceptable to DTE (SIM Page 3-14-17 through 3-14-22).												
8.	Are conduits being installed by customer for driveways, decks, patios, fences,												
	beneath trees and/or landscaping areas? (Circle as needed.) Indicate on drawing.												
9.	Is any restoration of grass required? Indicate on drawing.												
10.	10. Will customer supply sand and/or dump site, if necessary? (Circle as needed.)												
	1 sastomer supply sama ana, or damp site, it necessary. (entire as neceded.)												
Site Ready: Developer Signature:												_	
Developer digitation													
To be completed by DTE													
Time of Walk: Date of Walk: Approved:													
Walk approved by (Contract Coordinator):													
Estimated Start Date:													